

TREE PROTECTION AND REMOVAL NOTES

- PRIOR TO DELIVERING EXCAVATION EQUIPMENT OR COMMENCING ANY CONSTRUCTION ACTIVITIES ON THE SITE, THE GENERAL CONTRACTOR SHALL CONTACT THE LANDSCAPE ARCHITECT FOR A PRE-CONSTRUCTION MEETING WITH THE LANDSCAPE ARCHITECT AND EXCAVATION SUPERVISOR PRIOR TO COMMENCING ANY WORK ON THE SITE. THE LANDSCAPE ARCHITECT SHALL BE NOTIFIED BY THE CONTRACTOR 48 HRS. IN ADVANCE FOR ALL SITE VISITS REQUESTED. CONTRACTOR SHALL OBTAIN WRITTEN APPROVAL FROM THE OWNER'S REPRESENTATIVE THAT CONSTRUCTION MAY BEGIN AFTER ALL OF THE DESCRIBED FENCING AND WOOD CHIPS ARE IN PLACE. FENCING SHALL REMAIN IN PLACE UNTIL THE PROJECT IS COMPLETED.
- FENCES MUST BE ERECTED TO PROTECT TREES TO BE PRESERVED AS SHOWN IN DIAGRAM. FENCING SHALL BE 6' TALL TEMPORARY CHAIN LINK PANELS INSTALLED WITH METAL CONNECTIONS TO ALL PANELS AREA INTEGRATED, THESE FENCES SHALL BE INSTALLED SO THAT IT DOES NOT ALLOW PASSAGE OF PEDESTRIANS AND/ OR VEHICLES THROUGH IT. FENCES DEFINE A SPECIFIC PROTECTION ZONE FOR EACH TREE OR GROUP OF TREES. FENCES ARE TO REMAIN UNTIL ALL SITE WORK HAS BEEN COMPLETED. FENCES MAY NOT BE RELOCATED OR REMOVED WITHOUT THE PERMISSION OF THE LANDSCAPE ARCHITECT.
- CONSTRUCTION TRAILERS, TRAFFIC AND STORAGE AREAS MUST REMAIN OUTSIDE FENCED TREE PROTECTION ZONES AT ALL TIMES.
- ALL PROPOSED UNDERGROUND UTILITIES AND DRAIN OR IRRIGATION LINES SHALL BE ROUTED OUTSIDE THE TREE PROTECTION ZONE. IF LINES MUST TRANSVERSE THE PROTECTION AREA, THEY SHALL BE TUNNELED OR BORED UNDER THE TREE ROOTS. NOTIFY THE LANDSCAPE ARCHITECT IMMEDIATELY IF ANY PROJECT PLANS CONFLICT WITH THIS REQUIREMENT.
- NO MATERIALS, EQUIPMENT, SPOIL, OR WASTE OR WASHOUT WATER MAY BE DEPOSITED, STORED, OR PARKED WITHIN THE TREE PROTECTION ZONE (FENCED AREA).

- LITHIA PARK AND ALL APRC PROPERTIES ARE HERBICIDE FREE NO HERBICIDES ARE ALLOWED ON THE PROJECT SITE.
- NOTIFY THE LANDSCAPE ARCHITECT IF TREE PRUNING IS REQUIRED TO OBTAIN CONSTRUCTION CLEARANCE. ALL TREE PRUNING TO BE DONE BY A CERTIFIED ARBORIST.

- IF INJURY SHOULD OCCUR TO ANY TREE DURING CONSTRUCTION, NOTIFY THE LANDSCAPE ARCHITECT IMMEDIATELY. ALL DAMAGE CAUSED BY CONSTRUCTION TO EXISTING TREES SHALL BE COMPENSATED FOR BY THE OFFENDING PARTY, BEFORE THE PROJECT WILL BE CONSIDERED COMPLETE. IF DAMAGE OCCURS TO A TREE IDENTIFIED TO BE SAVED, CONTACT PROJECT AGENT IMMEDIATELY TO DISCUSS PROTOCALL. DAMAGE TO TREES THAT HAS NOT BEEN IDENTIFIED AND DISCUSSED AT THE END OF THE PROJECT WILL BE THE RESPONSIBILITY OF THE CONTRACTOR AND ADEQUATE REPLACEMENT WILL BE REQUIRED.
- WATERING SCHEDULE: WATERING PROTECTED TREES SHALL FOLLOW THESE STANDARDS, HOWEVER PERIODS OF EXTREME HEAT, WIND, RAINFALL OR DROUGHT MAY REQUIRE MORE OR LESS WATER THAN RECOMMENDED IN THESE NOTES.

 A. MOST SPECIES: 1 TIME PER MONTH DURING IRRIGATION SEASON (USUALLY MARCH THROUGH SEPTEMBER)

 B. QUERCUS/OAK: DEEP WATER IN MAY AND SEPTEMBER, DO NOT WATER DURING OTHER MONTHS. FOR OAKS ALREADY IN THE VICINITY OF IRRIGATED CONDITIONS, AUTOMATIC SPRINKLERS OR REGULAR WATERING SHALL NOT BE ALLOWED TO SPRAY ON OR WITHIN 3 FEET OF THE TRUNK. THE WATER SHALL NOT BE ALLOWED TO POOL OR DRAIN TOWARDS THE TRUNK.

 C. WATERING METHOD: HAND WATERING SYSTEMS, RECOMMENDED FOR TREES THAT ARE PART OF A DEVELOPMENT PROJECT THAT MUST BE WATERED TO INSURE TREE SURVIVAL DURING THE COURSE OF CONSTRUCTION UNTIL AUTOMATIC IRRIGATION IS INSTALLED.

AS A PROTECTIVE MEASURE TO COMPENSATE FOR CONSTRUCTION IMPACTS, TWO TO SIX WEEKS PRIOR TO CONSTRUCTION, ALL RETAINED TREES SHOWN ON THIS PLAN SHALL RECEIVE AN APPLICATION OF MYCOAPPLY ALL PURPOSE SOLUBLE PER MANUFACTURER'S INSTRUCTIONS. THIS MYCORRHIZAE PRODUCT IS A SPECIALLY FORMULATED NATURAL ROOT BIOSTIMULANT WHICH ENHANCES THE ABSORPTIVE SURFACE AREA OF THE TREES' ROOT SYSTEMS. THIS PROMOTES AND IMPROVES NUTRIENT AND WATER UPTAKE CAPABILITIES OF THE REMAINING ROOT STRUCTURE. DISTRIBUTE MYCOAPPLY EVENLY WITHIN THE ACTIVE ROOT ZONE OF RETAINED TREES. APPLY 30 GALS. OF SOLUTION PER TREE 6" DBH AND GREATER, A MINIMUM OF 4" BELOW SOIL SURFACE IN QUANTITIES OF 1/2 GALLON AT EACH POINT OF APPLICATION. LOCATE THE ACTIVE ROOT ZONES WITH LANDSCAPE ARCHITECT PRESENT.


MYCOAPPLY IS AVAILABLE FROM MYCORRHIZAL APPLICATION, INC., PHONE (541) 476-3985.


APPLY MINIMUM 4 INCHES OF WOOD CHIPS IN TREE PROTECTION ZONE WITHIN THE CONSTRUCTION STAGING/TREE PROTECTION AREA.

- - SPOIL FROM TRENCHES, BASEMENTS, OR OTHER EXCAVATIONS SHALL NOT BE PLACED WITHIN THE TREE PROTECTION ZONE, EITHER TEMPORARILY OR PERMANENTLY.
- NO BURN PILES OR DEBRIS PILES SHALL BE PLACED WITHIN THE TREE PROTECTION ZONE. NO ASHES DEBRIS, OR GARBAGE MAY BE DUMPED OR BURIED WITHIN THE TREE PROTECTION ZONE.

- MAINTAIN FIRE-SAFE AREAS AROUND FENCED AREA. ALSO, NO HEAT SOURCES, FLAMES, IGNITION SOURCES, OR SMOKING IS ALLOWED NEAR MULCH OR TREES.

- IF TEMPORARY HAUL OR ACCESS ROADS MUST PASS OVER THE ROOT AREA OF TREES TO BE RETAINED, A ROAD BED OF 6 INCHES OF MULCH SHALL BE CREATED TO PROTECT THE SOIL. THE ROAD BED MATERIAL SHALL BE REPLENISHED AS NECESSARY TO MAINTAIN A 6 INCH DEPTH.
- BEFORE GRADING, PAD PREPARATION, OR EXCAVATION FOR THE FOUNDATIONS, FOOTINGS, WALLS, OR TRENCHING, ANY TREES WITHIN THE SPECIFIC CONSTRUCTION ZONE SHALL BE ROOT PRUNED 1 FOOT OUTSIDE THE TREE PROTECTION ZONE BY CUTTING ALL ROOTS CLEANLY AT A 90 DEGREE ANGLE TO A DEPTH OF 24 INCHES. ROOTS SHALL BE CUT BY MANUALLY DIGGING A TRENCH AND CUTTING EXPOSED ROOTS WITH A SAW, VIBRATING KNIFE, ROCK SAW, NARROW TRENCHER WITH SHARP BLADES, OR OTHER APPROVED ROOT-PRUNING EQUIPMENT. ANY ROOTS DAMAGED DURING GRADING OR CONSTRUCTION SHALL BE EXPOSED TO SOUND TISSUE AND CUT CLEANLY AT A 90 DEGREE ANGLE TO THE ROOT WITH A SAW. ALL ROOTS 2" IN DIAMETER OF GREATER SHALL HAVE MUD PLACED AGAIST THE CUT END OF THE ROOT. ADDITIONALLY, FOUR CUBIC FEET OF MUD (WETTED SOIL) SHALL BE PLACED INTHE HOLE AT THE CUT SIT WITHIN ONE HOUR OF ROOT PRUNING.





ISSUE DATE:

PROTECTION PLAN TREE

REVISION DATE **10.27.20**

LITHIA PARK

THE TREE PROTECTION ZONE FOR EACH TREE IS BASED ON THE GUIDELINES ESTABLISHED BY: Matheny, N. & Clark, J. 1998. Trees and Development: A Technical Guide to Preservation of Trees During Land Develop.

Ashland, Oregon, 97520

TREE PROTECTION FENCING 1440 LINEAR FEET 180 PANELS

JAPANESE GARDEN

Drawn By: INTITIALS SCALE 1" = 20'

REMOVE THE ROOT WAD FOR EACH TREE THAT IS INDICATED ON THE PLAN AS BEING REMOVED.

DO NOT RAISE THE SOIL LEVEL WITHIN THE DRIP LINES TO ACHIEVE POSITIVE DRAINAGE, EXCEPT TO MATCH GRADES WITH SIDEWALKS AND CURBS, AND IN THOSE AREAS, FEATHER THE ADDED TOPSOIL BACK TO EXISTING GRADE AT APPROXIMATELY 3:1 SLOPE.

EXCEPTIONS TO THE TREE PROTECTION SPECIFICATIONS MAY ONLY BE GRANTED IN EXTRAORDINARY CIRCUMSTANCES WITH WRITTEN APPROVAL FROM THE LANDSCAPE ARCHITECT PRIOR TO ANY WORK COMMENCING.

Kerry KenCairn Ch STATE OF OREGON REG. # 493

Landscape Architecture KenCairn

EROSION CONTROL DEVICES SUCH AS SILT FENCING, DEBRIS BASINS, AND WATER DIVERSION STRUCTURES SHALL BE INSTALLED ON THE UPHILL SIDE OF THE TREE PROTECTION ZONE TO PREVENT SILTATION AND/ OR EROSION WITHIN THE TREE PROTECTION ZONE.